

# Daily Report

Thursday, Apr 06, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
09:25 AM	34 °F	51%	WSW	14 MPH		0 IN
01:10 PM	48 °F	23%	WNW	14 MPH		0 IN
03:10 PM	48 °F	23%	WSW	9 MPH		0 IN
09:10 PM	37 °F	40%	W	10 MPH		0 IN

### NOTES

11:17 AM **Tre LaBossiere**  
[Lat/Long: 44.795402,-106.957213]

Arrived on site at 11:17.  
On site, there was about a foot of standing snow in areas where it had not been piled up. About half of Brook Street had been plowed off with some pavement showing and ice on the other parts. The other half of Brooks Street was unplowed with some plowed snow pushed on. It ranging the depths of 2 feet to 1 1/2 feet. The area of the retaining wall still has roughly a foot of snow.





Employee Signature: Joe LaBassiere

# Daily Report

Thursday, Apr 13, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:25 AM	39 °F	69%	ENE	16 MPH		0 IN
01:10 PM	34 °F	100%	NNE	6 MPH		0 IN Fog/Mist
05:25 PM	37 °F	93%	NNW	10 MPH		0 IN
09:25 PM	34 °F	100%	NW	6 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

10:43 AM **Tre LaBossiere**  
[Lat/Long: 44.795217,-106.957662]

Arrived on site at 10:40. No contractors were on site. Snow was still covering most of the site. The site was very wet where it was not snowy from the melted snow.



Employee Signature: *Tue LaBassive*

# Daily Report

Monday, Apr 17, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:10 AM	52 °F	32%	W	14 MPH		0 IN
05:25 AM	45 °F	52%		0 MPH		0 IN
09:25 AM	52 °F	46%	WSW	6 MPH		0 IN
01:25 PM	63 °F	29%	ESE	11 MPH		0 IN
05:10 PM	66 °F	25%	ESE	10 MPH		0 IN
09:25 PM	52 °F	53%	ENE	7 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

11:23 AM **Tre LaBossiere**  
[Lat/Long: 44.794517,-106.956982]

Arrived on site at 11:20. Wagner Ranch Services was not on site and no construction was in progress.

Employee Signature: Tre LaBossiere

Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
12:10 AM	46 °F	70%	NNE	10 MPH		0 IN	
05:10 AM	43 °F	100%	ENE	4 MPH		0 IN	
09:25 AM	46 °F	81%		0 MPH		0 IN	
01:10 PM	52 °F	57%	ENE	8 MPH		0 IN	
05:25 PM	45 °F	75%				0 IN	
09:25 PM	41 °F	86%		0 MPH		0 IN	

CLEARING AND GRUBBING/ DEMO

11:18 AM **Tre LaBossiere**  
[Lat/Long: 44.795180,-106.957289]

Arrived on site at 10:50. Tim Brugger and I were on site doing a project walk through with Willie Barnum present but not construction was in progress.







Employee Signature: Tru LaBassiere

Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:10 AM	41 °F	60%	NE	11 MPH		0 IN	
05:25 AM	36 °F	74%	NNW	9 MPH		0 IN	
09:10 AM	45 °F	56%		0 MPH		0 IN	
12:10 PM	59 °F	24%		0 MPH		0 IN	
05:25 PM	63 °F	23%	E	12 MPH		0 IN	
09:25 PM	54 °F	37%	NE	12 MPH		0 IN	

CLEARING AND GRUBBING/ DEMO

10:43 AM **Tre LaBossiere**  
 [Lat/Long: 44.794250,-106.957222]

Arrived on site at 10:15. Wagner Ranch Services was on site mobilizing equipment on site. Willie Barnum introduced me to Ryan and Terry with Wagner Ranch Services. Those guys will be the contact for the job moving forward.

Willie asked me about a utility locate that was not on the plans but showed up in the field. Tim Brugger and I both thought that it was a Lumen line but wanted to double check. I told Willie that we would figure out whose line it was and solutions they would be ok with if that line needed to move for construction purposes.

Shortly after having the above conversation with Willie, Tim Brugger confirmed that it was a Lumen line. He had a conversation with Shelby Allen (lumen) and also go the boring reports from when the line was installed. I let Willie and Terry know and forwarded the email on to both Willie and Terry.







---

04:21 PM **Tre LaBossiere**

[Lat/Long: 44.794573,-106.957348]

Arrived on site at 4:20. Wagner Ranch Services was on site with Ryan Perry and two other laborers. Ryan shared his concerns with me about the stability of the slope from tearing out the existing wall. I informed him that we did not call out a specific slope stabilization method and left it up to the contractor to decide. I also told him Brian Freed with AET would be on site if he needed to chat with him about what they had in mind for slope stabilization. WRS was piling the broken concrete wall on the east side of Brooks Street to be hauled off site.





Employee Signature: Tru LaBassive

# Daily Report

Tuesday, Apr 25, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:25 AM	46 °F	49%	NE	11 MPH		0 IN
05:10 AM	41 °F	65%	NNW	14 MPH		0 IN
09:25 AM	50 °F	43%	NNE	7 MPH		0 IN
01:25 PM	59 °F	33%	E	10 MPH		0 IN
05:25 PM	63 °F	29%	E	9 MPH		0 IN
09:25 PM	54 °F	43%	NNW	8 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

08:19 AM **Tre LaBossiere**  
[Lat/Long: 44.795280,-106.957804]

Arrived on site at 8:00. Terry Olson was on site with Ryan Perry and two other laborers. Terry wanted to discuss the exposed Lumen Fiber Optic line and his concern about ripping out the line when they pull stumps out. Terry told me he would like to vac down in a few spots to get a depth on the line to make sure the line is not entangled in roots. Terry also told me that we can wait to discuss till the construction meeting at 10:00.







10:11 AM **Tre LaBossiere**  
[Lat/Long: 44.795047,-106.957260]

Arrived on site at 10:00 for the weekly construction meeting. WRS was on site cutting down trees. More information about the meeting will be enclosed in the meeting minutes.





---

04:30 PM **Tre LaBossiere**  
[Lat/Long: 44.795295,-106.957463]

Arrived on site at 4:15. WRS is on site with three laborers. WRS was in the process of loading the existing retaining wall that was removed and lengthening the slope from the torn out existing retaining wall. WRS cut out about 10 to 15 trees from the parking lot area and opened up most of the eastern lower parking lot except for about eight parking spots.







Employee Signature: Tue LaBassive

# Daily Report

Wednesday, Apr 26, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:25 AM	50 °F	53%	W	4 MPH		0 IN
05:25 AM	41 °F	70%	W	7 MPH		0 IN
09:25 AM	57 °F	33%	NNW	16 MPH		0 IN
01:25 PM	64 °F	23%	NW	15 MPH		0 IN
05:25 PM	66 °F	19%	NW	14 MPH		0 IN
09:25 PM	61 °F	25%	WNW	16 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

11:27 AM **Tre LaBossiere**  
[Lat/Long: 44.795145,-106.957431]

Arrived on site at 11:25 for the meeting with Wagner Ranch Services, Lumen, and M-M. WRS was on site with three laborers and they were in the process of demoing out concrete still.

Terry Olson and Ryan Perry were on site for Wagner, Shelby Allen was on site for Lumen, and Tim Brugger and I were on site for M-M. We discussed the possibility of getting a temporary fiber across or around the job site and eventually abandoning the existing fiber line.

The discussion and meeting lasted about 1.5-1.75 hours. The items discussed include the following:

- Shelby Allen recalled seeing the plans but didn't remember work going west where the fiber line was not located for design.
- Shelby Allen also said his crew could not be on site until next week to get a fiber splice in place and run a temporary line.
- Shelby Allen needed WRS to stake two points where Lumen needs to splice and once his guys are on site that is the location they will splice.
- Various other ideas were proposed to avoid/utilize a temporary fiber line but running a temporary fiber line across the closed section of the County Parking Lot was the preferred idea for WRS.





Employee Signature: Joe LaBassive



# Daily Report

Thursday, Apr 27, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
09:25 AM	50 °F	61%	NNE	21 MPH		0 IN Windy
01:25 PM	43 °F	75%	N	27 MPH		0 IN Breezy
05:10 PM	52 °F	40%	N	16 MPH		0 IN
09:10 PM	41 °F	65%	N	11 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

11:20 AM **Tre LaBossiere**  
[Lat/Long: 44.795150,-106.957912]

Arrived on site at 11:20. HYDR was on site vaccing the area where the fiber optic line was believed to be. According to WRS HYDR has been on site for 1 hour and 40 minutes working. HYDR left the site about 5 minutes after I arrived due to other job obligations. WRS had put up the necessary traffic control around areas where they removed concrete to reduce the risk of pedestrians falling. I reminded WRS to monitor the conditions of the site and their traffic control as they are responsible for safety on site.

WRS was on site as well as Elco drilling. Elco just arrived today and they were discussing scheduling and the possibility of continuing to drill the holes for the soldier piles even though the fiber was in the way (there had been emailing correspondence between Willie Barnum with WRS and Tim Brugger about drilling the holes and the ability for them to possibly miss the existing fiber line). Elco had just arrived in town and needed a quick answer as the foreman was running up against DOT regulations for drivers. WRS was looking for a decision coming from M-M about scheduling and giving Elco the go-ahead.

I talked with Terry Olson shortly after the meeting and told him the M-M would not be making any scheduling decisions for WRS and that was completely in their scope of decision-making. I explained to him that as engineers we cannot determine means and methods. Terry understood and relayed the message to Willie.

After Elco arrived back on site from lunch Willie Barnum called me and the foreman with Elco making the decision to reschedule them as soon as they could get back up here.

There was no work on site as the on-site conditions were muddy and wet from the rain.





Employee Signature: Tru LaBassive