

Brooks Greenspace									
			Following Change Order #1	Following Change Order #2	Following Change Order #3				
Original Contract Days		190	220	222	305				
Substantial Completion according to Contract		31-Oct-24	30-Nov-24	2-Dec-24	23-Feb-25				
Final Completion according to Contract		14-Nov-24	14-Dec-24	16-Dec-24	9-Mar-25				
14 days following Substantial									
Added Days									
Change Order 1		30 days							
Change Order 2		2 days							
Change Order 3		83 days							
Completion based on construction days									
Resume Work Order Summary (5/6/2024)									
Stipulated Contract Time		190	Calendar Days						
Authorized Extensions		32	(change order 3 happened after the resume work order, 83 days not included)						
Total Contract Time Allowed		222	Calendar Days						
Calendar Days Charged		151	Prior to Stop Work Order						
Calendar Days Remaining		71	Prior to Stop Work Order						
Change Order 3 Additional Calendar Days		83							
Adjusted Calendar Days Left (as of 5/6/2024)		154	Includes Change Order #3						
Calendar Days used from 5/6/2024 to 8/23/2024		109							
Calendar Days Remaining as of 8/23/2024		45							
Projected Substantial Comp. Date as of 8/23/2024		10/7/2024	Substantial Completion Based on Calendar Days						
		10/21/2024	Final Completion Based on Calendar Days						