

Daily Report

Wednesday, Aug 16, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:49 AM	62 °F	61%	S	6 MPH	6 MPH	0 IN	Clear
05:53 AM	79 °F	27%	NW	8 MPH	12 MPH	0 IN	Clear
09:49 AM	84 °F	30%	NNW	12 MPH	16 MPH	0 IN	Sunny
01:48 PM	88 °F	25%	N	17 MPH	25 MPH	0 IN	Sunny
05:59 PM	86 °F	31%	NNE	10 MPH	12 MPH	0 IN	Mostly cloudy
09:43 PM	68 °F	62%	S	3 MPH	4 MPH	0 IN	Clear

SITE DEMOLITION

04:21 PM **Tre LaBossiere**
[Lat/Long: 44.794549,-106.957329]

Arrived on site at 4:20 PM. Northern Underground was on site with two laborers. Matt was in the process of leaving the site when I arrived. One laborer was using the skid steer to clean up the broken pieces of concrete and to finish moving the concrete off the site. Matt told me he plans on bracing some of the slopes with some extra material to ensure vehicles can continue to use the access to the juvenile court. He was afraid of the slope starting to skuff off. Matt also commented on the subgrade, he mentioned the subgrade has dried out significantly.





Employee Signature: *Tue LaBassive*

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:58 AM	59 °F	80%	SSW	6 MPH	6 MPH	0 IN	Clear
05:53 AM	56 °F	83%	N	0 MPH	4 MPH	0 IN	Clear
09:58 AM	66 °F	67%	N	0 MPH	6 MPH	0 IN	Sunny
01:53 PM	90 °F	38%	ENE	4 MPH	10 MPH	0 IN	Sunny
05:43 PM	97 °F	19%	E	4 MPH	9 MPH	0 IN	Mostly sunny
09:48 PM	75 °F	47%	S	7 MPH	7 MPH	0 IN	Clear

SITE DEMOLITION

11:30 AM **Tre LaBossiere**
[Lat/Long: 44.794527,-106.957065]

Arrived on site at 11:00. One laborer was on site and a sheep's foot compactor to pack in the subgrade. The subgrade appeared to have an acceptable range of moisture (not to wear, and not to dry). The Labor informed me that Roetech will be out at 1 o'clock today to do a compaction test on the subgrade. Willie Barnum also asked me about an expose schedule 40 piece of pipe at the base of the soldier pile wall from the Brooks Street retaining wall project. I told him that pipe ties in all of the drain For the soldier pile wall and to not disturb that pipe.



04:12 PM **Tre LaBossiere**
[Lat/Long: 44.794502,-106.957200]

Arrived on site at 4:10. Northern ground is on site with two operators. I asked Matt how the compaction test went earlier today. He told me Roetech was out took two compaction test on the subgrade. Both pass was above 95%, I asked him to have Roetech copy me on the compaction test so we can have a record. I asked him if anything more had come apart of the fiber optic cable. Matt told me nothing else has been said about the fiber optic. He would like to know good bad or otherwise what to do with the fiber optic so it can be removed or cut and removed. I told him I would look and see if we had a better contact for CenturyLink for him. Nolan , underground pothole the waterline, running down Brook Street. I asked him how long he was planning on keeping the pothole open and he said they weren't gonna fill it until Monday. I told him the city wanted to come look at it tomorrow at some point. Northern Underground was starting to place base over the top of the subgrade where they had just achieved passing compaction test.



Employee Signature: *Tre LaBossiere*