

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:53 AM	37 °F	81%	N	3 MPH	3 MPH	0 IN	Mostly cloudy
05:53 AM	32 °F	85%	N	0 MPH	3 MPH	0 IN	Mostly cloudy
09:53 AM	40 °F	86%	NNW	1 MPH	4 MPH	0 IN	Sunny
02:03 PM	62 °F	32%	ENE	9 MPH	9 MPH	0 IN	Sunny
05:58 PM	53 °F	50%	SW	4 MPH	6 MPH	0 IN	Mostly cloudy
10:04 PM	59 °F	37%	W	22 MPH	22 MPH	0.02 IN	Mostly cloudy

CONCRETE PAVING

NOV 07, 09:56 AM **Tre LaBossiere**
 [Lat/Long: 44.794517,-106.956847]
Moved to Nov 06, 11:15 AM
 Arrived on site at 11:15. Stonemill was on site with 8 laborers. The road base was saturated but NU was comfortable with concrete going down. I reminded Todd Reddinger about the longitudinal joints that needed to be placed every other joint per their submittal. Per the concrete jointing submittal we asked Stonemill to place rebar along the middle longitudinal joint of the parking lot. Stonemill built a rebar cage for this and then as the concrete got placed over the caged they would pull it up to the correct location. While I was on site I noticed no issues with Stonemill's concrete placement. The paving they poured last week was doweled during pouring to tie in this paving and Stonemill doweled in smooth bars to the existing pavement in front of the juvenile justice center to allow for expansion.

According the the weather, it will not be getting below 40 degrees tonight so there will be no need for the concrete to be covered

Stonemill placed a small section of sidewalk since they had a truck with left over mud.





Employee Signature: *Tru LaBassive*

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:25 AM	45 °F	70%	WNW	19 MPH		0 IN	Windy
09:25 AM	46 °F	57%	E	4 MPH		0 IN	
01:10 PM	59 °F	19%				0 IN	
05:10 PM	50 °F	27%	WNW	12 MPH		0 IN	
09:25 PM	48 °F	36%				0 IN	

CONCRETE PAVING

09:57 AM **Tre LaBossiere**
[Lat/Long: 44.794532,-106.956831]

Arrived on site at 10:00. Northern Underground and Stonemill were on site with two laborers each. Stonemill is in the process of pulling forms from the concrete they poured yesterday as well as cutting the concrete joints. There were no issues with the concrete that was poured yesterday. Stonemill did not cover the concrete since it did not get below 40 degrees Fahrenheit.

Northern Underground was in the process of placing the rest of wall 12. There were no issues with the work that was completed on-site.





Employee Signature: *Tre LaBassive*

Daily Report

Wednesday, Nov 08, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
 Sheridan, WY 82801
 Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:10 AM	45 °F	52%	NW	15 MPH		0 IN	
05:25 AM	39 °F	86%	NNW	6 MPH		0 IN	
09:25 AM	46 °F	42%	NW	10 MPH		0 IN	
01:55 PM	52 °F	27%				0 IN	
06:10 PM	43 °F	30%	NW	15 MPH		0 IN	
10:10 PM	39 °F	38%	WNV	10 MPH		0 IN	

CONCRETE PAVING

11:52 AM **Tre LaBossiere**
 [Lat/Long: 44.794628,-106.956746]
 I arrived on site at 11:52. No work was in progress when I arrived on site. Stonemill had covered their concrete since it was below 40 degrees last night and it was still covered when I arrived on site.





Employee Signature: *Tru LaBassive*

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:55 AM	37 °F	44%	NW	16 MPH		0 IN	
09:55 AM	39 °F	48%	SSW	7 MPH		0 IN	
01:55 PM	48 °F	27%	SW	14 MPH		0 IN	
06:10 PM	39 °F	41%	W	9 MPH		0 IN	
10:10 PM	36 °F	47%	WNW	11 MPH		0 IN	

CONCRETE SIDEWALK/CONCRETE STAIRS

02:04 PM **Tre LaBossiere**
[Lat/Long: 44.782167,-106.940385]

Arrived on site at 11:30. NU was on site with two laborers and Stonemill was on site with one. Stonemill was in the process of forming the curb at the north end of the intersection of Brock Street and Whitney. Matt told me on-site that Stonemill hopes to pour most of the concrete on Monday. He is still hopeful that Stone Mill can get an extra truck in the rest of this week to pour a small section of sidewalk connected to the curb of the parking lot. Otherwise, he will leave that off till next spring and pour the approaches and sidewalk connected to the approach pulling into the Funeral homes and the juvenile justice building.





04:18 PM **Tre LaBossiere**
[Lat/Long: 44.794838,-106.957188]

Arrived on site at four. One labor stone mill was still on site, setting forms and putting away form board. Scott on site. Stone mill had formed the approaches and the sidewalk in front of the approaches. They had formed the top back of curb, but not the actual Gutter line. They are still planning on pouring concrete on Monday. The paving that was part on Tuesday. We're still covered with concrete blankets and weighed down with various objects from the job site.

Ground had just about finished wall number 12. There was Geo grid that had not gotten placed in between compacted layers of material behind the wall.





Employee Signature: *Tue LaBassive*

Daily Report

Friday, Nov 10, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
02:10 AM	36 °F	43%	W	8 MPH		0 IN	
06:10 AM	30 °F	54%	WSW	11 MPH		0 IN	
02:10 PM	52 °F	21%	SW	10 MPH		0 IN	
06:10 PM	43 °F	41%	NNW	9 MPH		0 IN	
10:10 PM	39 °F	51%	WSW	7 MPH		0 IN	

CONCRETE SIDEWALK/CONCRETE STAIRS

10:33 AM **Tre LaBossiere**
[Lat/Long: 44.794543,-106.956615]

Arrived on site at 10:30. Northern Underground was not on site and no work was in progress.

Employee Signature:

Tre LaBossiere