

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:43 AM	61 °F	86%	SSE	3 MPH	3 MPH	0 IN Mostly cloudy
05:54 AM	57 °F	89%	N	0 MPH	3 MPH	0 IN Cloudy
09:53 AM	64 °F	80%	N	3 MPH	3 MPH	0 IN Mostly cloudy
01:43 PM	81 °F	48%	N	4 MPH	6 MPH	0 IN Sunny
05:49 PM	92 °F	40%	NNE	3 MPH	10 MPH	0 IN Sunny
09:49 PM	76 °F	57%	SW	5 MPH	10 MPH	0 IN Mostly clear

RETAINING WALL CONSTRUCTION

10:21 AM **Tre LaBossiere**
[Lat/Long: 44.795053,-106.957227]

Arrived on site at 10:20. Northern Underground was on with with two laborers. They were in the process of bringing in imported fill to build up the site. The imported fill appeared to have adequate moisture and appeared to be the Colenel Pit reject material that NU submitted as the imported fill. I did not notice any issues with their compaction procedures and it appeared they were compacting with the amount of effort necessary to hit the required compacting percentage under the retaining walls.

While on site Roetech arrived on site to take compaction tests and both of those tests passed at 95%.





01:27 PM **Tre LaBossiere**
[Lat/Long: 44.795096,-106.957301]

Arrived on site at 1:25 for the Electrical focused site walk through.

Northern Underground was on with two laborers. They were in the process of bringing in imported fill to build up the site. The imported fill appeared to have adequate moisture. I did not notice any issues with their compaction procedures and it appeared they were compacting with the amount of effort necessary to hit the required compacting percentage under the retaining walls.



Employee Signature: *Tre LaBossiere*

Daily Report

Wednesday, Aug 23, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:48 AM	67 °F	72%	S	4 MPH	4 MPH	0 IN Mostly cloudy
05:53 AM	67 °F	65%	NNW	6 MPH	8 MPH	0 IN Partly cloudy
09:53 AM	74 °F	45%	W	12 MPH	12 MPH	0 IN Mostly sunny
01:48 PM	86 °F	29%	E	8 MPH	11 MPH	0 IN Sunny
06:04 PM	88 °F	23%	SE	6 MPH	6 MPH	0 IN Mostly sunny
09:48 PM	67 °F	65%	S	3 MPH	4 MPH	0 IN Clear

RETAINING WALL CONSTRUCTION

10:15 AM **Tre LaBossiere**
[Lat/Long: 44.795204,-106.957403]

Arrived on site at 10:15. Northern Underground was on site with two laborers as well as various county and city staff to discuss the state of the water line running through the project.

Northern Underground was not actively working on-site while we were meeting.



02:44 PM **Tre LaBossiere**
[Lat/Long: 44.796210,-106.959675]

Arrived on site at 2:30. Northern Underground was on with one laborer. They were in the process of bringing in imported fill to build up the site. The imported fill appeared to have adequate moisture and appeared to be the Colonel Pit reject material that NU submitted as the imported fill. I did not notice any issues with their compaction procedures and it appeared they were compacting with the amount of effort necessary to hit the required compacting percentage under the retaining walls.

The laborer was using a jumping jack to compact the material close to the existing retaining walls and around the existing curb stop where the sheep foot compactor could not reach.



Employee Signature: *Tre LaBossiere*

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:58 AM	58 °F	77%	WSW	3 MPH	4 MPH	0 IN	Clear
05:53 AM	56 °F	69%	WNW	4 MPH	4 MPH	0 IN	Clear
09:53 AM	74 °F	42%	NW	4 MPH	9 MPH	0 IN	Mostly sunny
01:48 PM	86 °F	29%	NNW	9 MPH	11 MPH	0 IN	Sunny
05:58 PM	89 °F	21%	N	0 MPH	6 MPH	0 IN	Sunny
09:53 PM	68 °F	60%	S	4 MPH	4 MPH	0 IN	Clear

RETAINING WALL CONSTRUCTION

10:57 AM **Tre LaBossiere**
 [Lat/Long: 44.795198,-106.957584]

Arrived on site at 10:30. Cameron, Mike, Matt and I met to discuss the color of the wall cap. The manufacturer did not have a color to match the jewel cave blend for the block. Foothills brown was decided on as the cap for the jewel blend blocks.

There was no work currently happening on site.





03:18 PM **Tre LaBossiere**
[Lat/Long: 44.794612,-106.959584]

Arrived on site at 3:15. Northern Underground was not on site and the work was in progress.



Employee Signature: *Tre LaBossiere*