

WEEKLY CONSTRUCTION MEETING MINUTES

PROJECT: Brooks Street Greenspace
Morrison Maierle, Project No. 6017.002

DATE: Tuesday, May 07, 2024

TIME: 11:00 am, on-site

ATTENDEES: Tre LaBossiere, (M-M); Clinton Granger (NU);
Cameron Duff, Mike Morris, Ken Muller (County); Mark Bede (Highland);
Wyoming Welding Representative

1. WORK COMPLETED LAST WEEK

- All stair pony walls installed

2. PROJECT SCHEDULE

- This Week
 - Stone mill will work on forming the sidewalk through the site.
 - NU will work on demolishing the transformer pad according to change order #2.

3. SITE / PROJECT DISCUSSION

- Tre briefly discussed the schedule that was provided to him two weeks ago and the schedule that Clinton Granger had provided him through text.
- Tre brought up the PVC from the boiler condensation. Tre informed the County that their Mechanical Engineer will be on site soon and they will have an answer to the best solution.
- Tre brought up the detail that the wall designer sent to NU. There has been no correspondence from GeoWall to clarify the issues. Mark Bede with Highland has insisted that he won't order plants until there is a clarification. Tre also reiterated that there are potential additional costs associated with rearranging the landscaping and this issue needs to be addressed ASAP.
- The welder from Wyoming Welding informed the group that the handrails will be 5-6 weeks out once the handrail points are measured.
- The pergola has a wait time of approximately 2-3 months once the design is approved and the materials are ordered. The square tubing that the pergola requires has to be ordered on the East Coast to be rolled and powder-coated in Billings.
- Tre briefly discussed the need to have everyone involved in the layout of the accessible ADA table.
- Tre touched on the number of contract days left which were approximately 71 days.
- Cameron brought up the end of the fiscal year being in June and that the last pay app that will be processed for three weeks will be on 7/11.
- The concrete work that needs to be done on the intersection of Brooks and Burkit would require pedestrian access to be limited from the county parking lot to the county building. There may be a

time when Main Street and Burkit intersection is closed resulting in less traffic along Burkit towards Main Street.

4. SUBMITTALS

- GeoWall resubmittal comments not answered.

5. ISSUES / ACTION ITEMS

- GeoWall Coordination from NU