

WEEKLY CONSTRUCTION MEETING MINUTES

PROJECT: Brooks Street Greenspace
Morrison Maierle, Project No. 6017.002

DATE: Tuesday, May 14, 2024

TIME: 11:00 am, on-site

ATTENDEES: Tre LaBossiere, (M-M); Clinton Granger (NU);
Cameron Duff, Mike Morris, Ken Muller (County); Mark Bede (Highland);
Wyoming Welding Representative

1. WORK COMPLETED LAST WEEK

-

2. PROJECT SCHEDULE

- This Week
 - Stone mill will work on forming the sidewalk through the site.
 - NU will work on demolishing the transformer pad according to change order #2.

3. SITE / PROJECT DISCUSSION

- Tre brought up what was pointed out to him at the walk through with the Ryan Thompson (M-M Mechanical Engineer).
 - Concentric Vent installation; normally for boilers of this size (and was called out in plans) to run the vents on two separate vents.
 - Low loss Tee orientation: Ryan had never see the low loss tee in that orientation and would check if there is an issue with it.
- Generally hot water pumps have the base filled with Grout, wasn't called out in plans so Ryan would investigate if it is needed.
- Tre also highlighted the spacing requirements of the tubing which needs to be less than 9 inches.
- Other to dos from Westin would include a pressure test on the whole system and for their glycol concentration to be at least 50% or greater.
- Tre discussed the required grades for the sidewalk that has railings and described why it was very important to try and hit the grades laid out in the plans. NU had already brought to Tre's attention that this would not be possible because $\frac{3}{4}$ stair well pony walls were poured in the wrong place. Tre also brought up the EJ locations and frequency along sidewalk and pointed NU to our jointing plan. Tre advised NU to stick with our jointing plan as closely as possible to avoid confusion between the multiple disciplines once pours start spanning one heating zone.

4. SUBMITTALS

- Still waiting to hear back from Geo Wall on coordination of Submittals

5. ISSUES / ACTION ITEMS

- Schedule a meeting with Nathan Steiner to discuss Mark Bede's questions.
- Still waiting to hear back from Geo Wall on coordination of Submittals