

WEEKLY CONSTRUCTION MEETING MINUTES

PROJECT: Brooks Street Greenspace
Morrison Maierle, Project No. 6017.002

DATE: Tuesday, May 28, 2024

TIME: 11:00 am, on-site

ATTENDEES: Tre LaBossiere, (M-M); Clinton Granger (NU);
Mike Morris, Cameron Duff (County); Mark Bede (Highland);

1. WORK COMPLETED LAST WEEK

- Lighted bollards all poured

2. PROJECT SCHEDULE

- This Week
 - Finish placing block for wall 2 and start excavating for wall 4
 - Westin to lay the rest of their heated sidewalk main line
 - Mikes to place the lighted bollards on the south end of the site.

3. SITE / PROJECT DISCUSSION

- NU discussed that they are getting random tasks completed until Westin can get on site and finish placing their mainline.
- Tre scheduled the meeting with Nathan Steiner form tomorrow at 1pm. The time worked for those that needed to attend.
- NU plans on having the intersecting of Burkitt and Brooks closed off (on the project side) to tear out concrete and take advantage of the closure of Main and Coffeen.

4. SUBMITTALS

- Wall resubmittal submitted and working on approval.

5. ISSUES / ACTION ITEMS

- Schedule a meeting with Nathan Steiner to discuss Mark Bede's questions.