

Daily Report

Monday, Aug 28, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:58 AM	64 °F	60%	N	0 MPH	4 MPH	0 IN Mostly cloudy
05:45 AM	63 °F	64%	N	0 MPH	4 MPH	0.07 IN Light rain
09:48 AM	64 °F	72%	SSW	11 MPH	11 MPH	0.02 IN Cloudy
01:48 PM	84 °F	27%	E	6 MPH	10 MPH	0 IN Sunny
05:53 PM	85 °F	27%	N	0 MPH	6 MPH	0 IN Sunny
09:58 PM	63 °F	62%	S	8 MPH	8 MPH	0 IN Clear

RETAINING WALL CONSTRUCTION

11:39 AM **Tre LaBossiere**
[Lat/Long: 44.795104,-106.957513]

Arrived on site at 11:40. Northern underground was on site with two laborers. Northern Underground was about to get started placing the storm line from where CI-4 will sit to CI-3. NU did not have the curb inlets and said they are still a few months out from showing up. NU laid the pipe at the elevations staked by Arrow Surveying and will install the storm structures when they arrive. There was no pipe placement when i was on site.

03:41 PM **Tre LaBossiere**
[Lat/Long: 44.794628,-106.957302]

Arrived on site at 3:40. Northern Underground is on site with two laborers. Northern Underground finished placing and backfilling the storm line from where CI-4 will sit to CI-3. NU did not have the curb inlets and said they are still a few months out from showing up. NU laid the pipe at the elevations staked by Arrow Surveying and will install the storm structures when they arrive.

Roetech had been on site and gathered compaction tests from the storm trench. The laborer's on site informed me that all the compaction was 95% plus with Roetech coming back on site tomorrow to take compaction tests along the top of the trench.



Employee Signature: *Tue LaBassiere*

Daily Report

Tuesday, Aug 29, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:58 AM	57 °F	71%	N	0 MPH	3 MPH	0 IN	Clear
05:53 AM	53 °F	73%	N	0 MPH	3 MPH	0 IN	Clear
09:50 AM	67 °F	50%	N	0 MPH	6 MPH	0 IN	Sunny
01:58 PM	90 °F	20%	SSE	9 MPH	12 MPH	0 IN	Sunny
05:58 PM	91 °F	18%	ESE	14 MPH	26 MPH	0 IN	Sunny
09:53 PM	81 °F	22%	SSE	15 MPH	26 MPH	0 IN	Clear

ELECTRICAL IMPROVEMENTS

10:52 AM **Tre LaBossiere**
[Lat/Long: 44.795094,-106.957053]
Arrived on site at 10:52 for the weekly construction meeting. Mike's Electric was on site trenching for their lighted bollard conduits. There were no issues with the work that Mike's was doing.





03:25 PM **Tre LaBossiere**
[Lat/Long: 44.794573,-106.957330]

Arrived on site at 3:25. Mike's Electric was almost finished installing all of their conduits for the lighted bollards. Mike's has not started to bed the conduits yet and it appeared that Mike's had all of the bollard locations correct with conduit stubbed up in these areas.





Employee Signature: *Tue LaBassive*

Daily Report

Wednesday, Aug 30, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:58 AM	75 °F	32%	S	14 MPH	25 MPH	0 IN	Clear
05:53 AM	65 °F	50%	S	7 MPH	11 MPH	0 IN	Clear
09:53 AM	72 °F	47%	S	6 MPH	12 MPH	0 IN	Sunny
01:48 PM	85 °F	25%	N	4 MPH	9 MPH	0 IN	Sunny
05:38 PM	90 °F	21%	N	0 MPH	14 MPH	0 IN	Mostly sunny
09:53 PM	65 °F	35%	NW	6 MPH	9 MPH	0 IN	Clear

ELECTRICAL IMPROVEMENTS

10:54 AM **Tre LaBossiere**
[Lat/Long: 44.795005,-106.957274]

Arrived on site at 10:45. What an underground was on-site with one operator, but no work with in progress.

I made Matt aware of the meeting on-site at 1:30 between Modern and the county and Modern was hoping to have Mike's electric and Weston available so they could talk about the space in the boiler room. Matt said he would try to get a hold of Weston as Mike's already on site for the electrical inspection at one. I asked Matt what they plan to use for backfill material for the electrical conduit. He informed me they are going to use the material they're using for the fill, the reject base material from the Cornell pit. I told him that should be fine. As long as we are avoiding the big clumps of clay and soil down on the north end of the project, the big rocks, and anything that can damage the conduit. I also told him that the pea gravel they used to bed the storm would also be an acceptable bedding.



12:57 PM **Tre LaBossiere**

[Lat/Long: 44.795216,-106.957411]

Arrived on site at 12:50 for the building, permit electrical inspection, and the meeting between modern, Mike's electric, and Weston mechanical.

Employee Signature: 

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:48 AM	47 °F	76%	SW	4 MPH	4 MPH	0 IN	Clear
05:53 AM	46 °F	70%	WNW	6 MPH	6 MPH	0 IN	Clear
09:58 AM	58 °F	50%	N	3 MPH	4 MPH	0 IN	Sunny
01:53 PM	78 °F	20%	N	3 MPH	9 MPH	0 IN	Sunny
05:47 PM	83 °F	17%	N	0 MPH	7 MPH	0 IN	Sunny
09:53 PM	58 °F	61%	SSE	3 MPH	3 MPH	0 IN	Clear

ELECTRICAL IMPROVEMENTS

01:21 PM **Tre LaBossiere**
[Lat/Long: 44.794818,-106.957211]
Arrived on site at 1:21. Northern underground was on site as well as Mike's electric.

Mat had asked me about the relocation of a lighted bollard. He informed me that there was not enough room between the edge of the concrete and the edge of the retaining wall to put the 18-inch Sonnotube to pour the board base. I informed him it is fine to move the bollard south until there was enough room between the edge of the concrete and the edge of the retaining wall to place the sonnotube for the bollard or base.

Mike's Electric was on site placing the sonnotubes around the stubbed-up electrical conduits.

Mat and I quickly ran threw the rest of the bollard bases to make sure there was enough separation between the edge of concrete and retaining walls/other hard surfacing on site.



Employee Signature: *Tue LaBassiere*

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:53 AM	50 °F	71%	N	0 MPH	4 MPH	0 IN	Clear
05:53 AM	53 °F	68%	W	3 MPH	4 MPH	0.01 IN	Mostly cloudy
09:53 AM	60 °F	53%	NW	4 MPH	7 MPH	0 IN	Mostly cloudy
01:43 PM	77 °F	36%	NNW	9 MPH	11 MPH	0 IN	Sunny
05:55 PM	91 °F	20%	SW	4 MPH	8 MPH	0 IN	Mostly cloudy
09:48 PM	73 °F	47%	N	0 MPH	9 MPH	0.02 IN	Light rain

ELECTRICAL IMPROVEMENTS

11:28 AM **Tre LaBossiere**
[Lat/Long: 44.794909,-106.957180]
Arrived on site at 11:28. Northern Underground was not on site with one laborer.

Mat was in the process of laying out the site with his GPS and painting the stair wells on the ground so they can start prepping tomorrow. Mike's Electric had placed all of the sonnotubes and placed plastic over the top of them so no moisture gets to the bottom of the sonnotube.





Employee Signature: *Tue LaBassive*