

Brooks Street

ID	Task Name	Start	Finish
1	Finish wall 4	Mon 7/15/24	Fri 7/19/24
2	Dig and set up pergola bases	Tue 6/18/24	Wed 6/19/24
3	Grade for wall 5	Thu 6/20/24	Fri 6/21/24
4	Start building wall 5	Mon 6/24/24	Wed 6/26/24
5	Electrical in seatwall	Thu 6/27/24	Fri 6/28/24
6	Tear out concrete sidewalk along Burkitt	Mon 6/17/24	Mon 6/17/24
7	Pour curb	Tue 6/18/24	Tue 6/18/24
8	Prep for sidewalk	Wed 6/19/24	Wed 6/19/24
9	Set forms for zone 1	Thu 6/20/24	Thu 6/20/24
10	Install tubing zone 1	Fri 6/21/24	Mon 6/24/24
11	Pour zone 1	Tue 6/25/24	Wed 6/26/24
12	Prep zone 4	Wed 6/26/24	Thu 6/27/24
13	Tear out concrete over membrane	Fri 6/28/24	Mon 7/1/24
14	Set forms zone 4	Tue 7/2/24	Tue 7/2/24
15	Tubing zone 4	Wed 7/3/24	Thu 7/4/24
16	Install handrail sleeves zone 4	Fri 7/5/24	Fri 7/5/24
17	Pour zone 4	Mon 7/8/24	Tue 7/9/24
18	Prep zone 3	Mon 7/8/24	Mon 7/8/24
19	Set forms zone 3	Tue 7/9/24	Tue 7/9/24
20	Pour statue bases	Tue 7/9/24	Thu 7/11/24
21	Install conduit to outlets zone 3	Wed 7/10/24	Wed 7/10/24
22	Tubing zone 3	Thu 7/11/24	Fri 7/12/24
23	Pour zone 3	Mon 7/15/24	Wed 7/17/24
24	Dig area east of ADA sidewalk to subgrade	Tue 7/9/24	Tue 7/9/24

Brooks Street

ID	Task Name	Start	Finish
25	Prep zone 2 east half	Thu 7/11/24	Mon 7/15/24
26	Set forms zone 2 east half	Tue 7/16/24	Thu 7/18/24
27	tubing zone 2 east half	Fri 7/19/24	Tue 7/23/24
28	Install handrail sleeves zone 2 east	Wed 7/24/24	Wed 7/24/24
29	Pour zone 2 east half	Thu 7/25/24	Fri 7/26/24
30	Dig area around seatwall to subgrade	Mon 7/29/24	Mon 7/29/24
31	Landscape area east of ADA sidewalk	Mon 7/29/24	Tue 7/30/24
32	Prep zone 2 west half	Thu 7/25/24	Fri 7/26/24
33	Set forms zone 2 west half	Mon 7/29/24	Wed 7/31/24
34	Tubing zone 2 west half	Thu 8/1/24	Mon 8/5/24
35	Install handrail sleeves zone 2 west	Tue 8/6/24	Tue 8/6/24
36	Pour zone 2 west half	Wed 8/7/24	Fri 8/9/24
37	Build wall 1&3	Thu 8/1/24	Tue 8/6/24
38	Dig area around walls 1&3 to subgrade	Wed 8/7/24	Wed 8/7/24
39	Landscape area by wall 1&3	Thu 8/8/24	Fri 8/9/24
40	Finish seatwall	Fri 7/19/24	Mon 7/22/24
41	Landscape area around seatwall	Thu 8/8/24	Fri 8/9/24
42	Dig area around walls 2&4 to subgrade	Thu 8/8/24	Thu 8/8/24
43	Landscape area by wall 2&4	Wed 8/14/24	Thu 8/15/24
44	Finish electrical	Mon 8/12/24	Tue 8/13/24
45	Install pergola	Mon 8/19/24	Wed 8/21/24

Brooks Street

[illegible]