



Brooks St. Greenspace

GridBoardTimelineChartsPeopleGoals

Aug 31 - Sep 29

Filters (0)

Conditional coloring

Group members

	Name	Quick look	Assigned to	Duration	Labels	Start	Finish
1	▼ Northern Underground			21 days	Pink ×	9/1/2023	9/29/2023
2	Sidewalk Prep			3 days	Pink ×	9/1/2023	9/5/2023
3	Retaining wall prep			7 days	Pink ×	9/6/2023	9/14/2023
4	Retaining wall build 6-12			10 days	Pink ×	9/18/2023	9/29/2023
5	1" water service to Juvenile court(TBD on confirmation of w...				Pink ×		
6	6" water service to Courthouse(TBD on confirmation of work)				Pink ×		
7	▼ Stonemill			4 days	Aqua ×	9/6/2023	9/11/2023
8	Form Stair stemwalls below parking lot			2 days	Aqua ×	9/6/2023	9/7/2023
9	Pour stemwalls		0/7	2 days	Aqua ×	9/8/2023	9/11/2023
10	Parking lot forming(TBD on waterline completion)				Aqua ×		
11	Parking lot Pour(TBD on waterline completion)				Aqua ×		
12	Whitney road approach forming(TBD on waterline completi...				Aqua ×		
13	Whitney road approach pour(TBD on waterline completion)				Aqua ×		
14	▼ MEI			9 days	Red ×	8/31/2023	9/12/2023
15	Set Bases			2 days	Red ×	8/31/2023	9/1/2023
16	Pour bases(TBD on lead times on anchor bolts)			5 days	Red ×	9/6/2023	9/12/2023
17	▼ Westin Mechanical				Green ×		
18	Install Mainlines (TBD on lead time on material)				Green ×		
19	Run Glycol lines in SMZ-5(TBD on lead times)				Green ×		
20	Glycol lines in SMZ-6(TBD on lead times)				Green ×		
	Name	Quick look	Assigned to	Duration		Start	Finish