

SHERIDAN COUNTY - BROOKS STREET GREENSPACE

SUSPEND WORK NOTICE

To: Northern Underground, LLC Date: 1/5/2024
PO Box 23 Project: Sheridan County – Brooks Street
Sheridan, WY 82801 Greenspace
Project No: 6017.002.02

Gentlemen:

Under the terms of your Contract, dated June 6th, 2023 on the referenced project, you are hereby directed to **SUSPEND WORK** on this project for the following reason(s):

Winter Shutdown

This Notice is effective at the close of business on January 6th, 2023. At which time there remains 69 calendar days in which to complete your Contract. A Resume Work Order will be issued when conditions are such that work can be performed in accordance with the Specifications. Per Section 00500 – AGREEMENTS, sub-section 3.1 of ARTICLE3. CONTRACT TIME, interior work may continue for a total of 45 calendar days without counting towards or adding to the 220-calendar day window for the entire project. Coordinate schedule with the Engineer and the County

Please acknowledge your receipt of this Notice in the space provided below and return a copy to this office.

Very truly yours,

By: 
SHERIDAN COUNTY

By: Tim Brugger, PE
Engineer 

Receipt Acknowledged:

Cal. Days

<u>Northern Underground</u>	Stipulated Contract Time	<u>190</u>
By: <u></u>	Authorized Extensions	<u>30</u>
<u>Sheridan County</u>	Suspend Work Order Extensions	<u>0</u>
<u>Administrative Director</u>	Total Contract Time Allowed	<u>220</u>
<u>Title</u>	Suspend Order Time Elapsed	<u>0</u>
Date: <u>1-5-2024</u>	Calendar Days Charged to Date	<u>151</u>
	Calendar Days Remaining	<u>69</u>