

Daily Report

Monday, Oct 23, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street Sheridan, WY 82801 Job#: 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:54 AM	50 °F	76%	ESE	4 MPH	8 MPH	0.01 IN Mostly cloudy
05:48 AM	46 °F	79%	W	4 MPH	11 MPH	0.06 IN Light rain
09:43 AM	47 °F	79%	WNW	6 MPH	6 MPH	0 IN Cloudy
01:54 PM	47 °F	79%	Ν	9 MPH	9 MPH	0.03 IN Cloudy
05:48 PM	44 °F	88%	Ν	7 MPH	7 MPH	0.15 IN Cloudy
09:59 PM	45 °F	87%	ESE	3 MPH	6 MPH	0.15 IN Rain

CONCRETE PAVING

10:43 AM Tre LaBossiere

[Lat/Long: 44.794591,-106.956729]

Arrived on site at 10:40. Northern Underground was on site with two laborers. NU was in the process of placing and compacting the road base for the curb and the parking lot. There were no issues with their process or placing and compacting the road base. Stonemill was on site setting up their forms for the concrete curb that will be poured on Wednesday.





01:50 PM Tre LaBossiere

[Lat/Long: 44.794701,-106.957055]

Arrived on site at 1:50. Arrived on site at 10:40. Northern Underground was on site with two laborers. NU was in the process of placing and compacting road base for the curb and the parking lot. There were no issues with their process or placing and compacting the road base. NU folded over the geotextile fabric so they can overlay the fabrics to the required distance.





Employee Signature: Ju La Bassive



Daily Report

Tuesday, Oct 24, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street Sheridan, WY 82801 Job#: 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
02:04 AM	42 °F	95%	NW	8 MPH	8 MPH	0 IN Mostly cloudy
05:48 AM	44 °F	88%	Ν	0 MPH	3 MPH	0.03 IN Light rain
09:59 AM	47 °F	83%	W	11 MPH	11 MPH	0.04 IN Light rain
01:58 PM	51°F	68%	SE	6 MPH	6 MPH	0 IN Mostly cloudy
05:53 PM	50 °F	71%	Ε	6 MPH	8 MPH	0.03 IN Cloudy
09:53 PM	46 °F	79%	Ε	4 MPH	8 MPH	0 IN Mostly cloudy

CONCRETE PAVING

11:32 AM Tre LaBossiere

[Lat/Long: 44.775145,-106.957776]

Arrived on site at 9:50. Northern Underground was on site with two laborers. NU was in the process of placing and compacting road base for the the parking lot. There were no issues with their process or placing and compacting the road base.

Nat was short a small section of geotextile fabric and needed to leave the site to get more.



Employee Signature: Ju La Bassive



Daily Report

Wednesday, Oct 25, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street Sheridan, WY 82801 Job#: 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:48 AM	45 °F	85%	ESE	4 MPH	6 MPH	0 IN Cloudy
05:44 AM	33°F	92%	NW	8 MPH	14 MPH	0 IN Cloudy
09:54 AM	28 °F	84%	NW	15 MPH	15 MPH	0 IN Cloudy
01:48 PM	26 °F	81%	NW	18 MPH	18 MPH	0 IN Cloudy
06:03 PM	21°F	77%	NNW	19 MPH	19 MPH	0.04 IN Light snow
09:48 PM	19 °F	84%	NW	7 MPH	8 MPH	0.05 IN Light snow

CONCRETE PAVING

10:46 AM Tre LaBossiere

[Lat/Long: 44.794592,-106.956736]

Arrived on site at 9:55. Stonemill was on site placing curb. They have placed about 100' of curb and gutter. The curb and gutter appeared to be laid according to the plan slopes. Todd Reddinger asked me if they could tool their joints since they would need to cover the concrete blankets. I told Todd that would be fine but to make sure that they joint it deep enough to control the cracking of the concrete. Todd told me they would make sure the joint was deep enough to crack.

Stonemill had plenty of concrete blankets on site to place over the curb and were waiting to finish jointing/pouring to place the blankets.







Employee Signature: Ju La Bassive