

Daily Report

Monday, Nov 13, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
02:25 AM	36 °F	59%		0 MPH		0 IN	
06:10 AM	34 °F	59%		0 MPH		0 IN	
10:10 AM	48 °F	29%	W	17 MPH		0 IN	
02:10 PM	64 °F	15%				0 IN	
05:10 PM	54 °F	22%	W	10 MPH		0 IN	
09:10 PM	50 °F	23%	WSW	9 MPH		0 IN	

CONCRETE SIDEWALK/CONCRETE STAIRS

12:07 PM **Tre LaBossiere**
[Lat/Long: 44.794596,-106.956631]

Arrived on site at 12:00. Stonemill and Northern Underground were on site. Stonemill was placing the sidewalk, the two approaches, and the curb along Whitney Way. I also asked Todd if they were planning on covering the concrete and he said they would that they would do that later this afternoon once the concrete gets a little bit harder. There were no issues with Stonemill's concrete placement While I was on site. They were not adding excess water to the surface of the concrete to throw off the water-to-cement ratio of the top of the concrete.

Stonemill had placed the truncated domes on the approach to the funeral home and was about to place the truncated domes on the approach to the upper parking lot. There were no issues with Stonemill's process for setting these domes as they were pressing them in firm enough to ensure the concrete was supporting the back of the domes. Stonemill was going to joint the sidewalk at 5' increments, the curb at 10' increments, and joint the approaches where it made sense too.





Employee Signature: *The LaBassive*

Daily Report

Wednesday, Nov 22, 2023

Sheridan County Brooks Street Greenspace

224 South Main Street
Sheridan, WY 82801
Job# : 6017.002.00

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:25 AM	52 °F	21%	W	21 MPH		0 IN	Windy
05:25 AM	45 °F	33%	W	7 MPH		0 IN	
08:55 AM	46 °F	33%	SW	8 MPH		0 IN	

CONCRETE SIDEWALK/CONCRETE STAIRS

11:47 AM **Tre LaBossiere**
[Lat/Long: 44.793498,-106.952408]

Arrived on site at 11:20. Stonemill and Northern Underground were on site. Stonemill was placing the small section of sidewalk and curb along Whitney Way. Todd asked me if it was fine if they to the joints into the sidewalk and curb so they don't have to come back on Thanksgiving day and saw cut the curb and sidewalk I told him that was fine just to be sure that the tool that they are using gets deep enough into the Sidewalk and curb joints to allow controlled cracking through the concrete. I also asked Todd if they were planning on covering the concrete and he said they would that they would do that later this afternoon once the concrete gets a little bit harder. There were no issues with Stone's concrete placement While I was on site. They were not adding excess water to the surface of the concrete to throw off the water-to-cement ratio of the top of the concrete.

Northern Underground was going to sweep the parking lot to prepare for access to the judges, parking spots, and the juvenile justice building from Whitney Way as was asked by Cameron with the county. The labor with Northern Underground informed me that the dust cloud that was getting stoked up from sweeping was mainly comprised of concrete dust made him halt sweeping. He told me he would be back on Friday after snow had covered the parking lot to sweep the rest of the parking lot, so there was not a dust concern. I also brought up trimming the expansion joint in between the concrete paving and the sidewalk on the approach to the juvenile justice building, and they said that would be completed as well before opening the access.





Employee Signature: *Tre LaBassive*