

## SHERIDAN COUNTY – BROOKS STREET GREENSPACE

### CHANGE ORDER

No. 3 DATE OF ISSUANCE: 8/28/2024  
PROJECT: Brooks Street Greenspace EFFECTIVE DATE: 8/28/2024  
OWNER: Sheridan County OWNER's Contract No.: \_\_\_\_\_  
CONTRACTOR: Northern Underground ENGINEER: Morrison-Maierle  
TO: Northern Underground, LLC DATE OF CONTRACT: June 6, 2023

You are directed to make the following changes in your Contract for the above project. These changes are made in accordance with the General Conditions of this contract.

#### Description of changes:

- An additional 83 Calendar Days were added to the contract.
  - o Revised Contract Days: **305 Calendar days**

#### Reason for Change Order:

The existing waterproof membrane was unsalvageable. Patching the membrane was not acceptable as a full replacement was recommended. Additional time is needed for the installation of the railing, patching of the brick, demolishing the brick wall, installing the emergency shut-off switches, and moving outlets from the face of the raised platform to the wall

This change order will not include the cost to replace the membrane, install the railing, patch the brick, demolish the brick wall, install the emergency shut-off switches, and move outlets from the face of the raised platform to the wall. Those items will be paid using an existing bid item and not increase the overall contract amount.

#### Attachments:

- Field Orders #3, #4, and #5.

#### CHANGE IN CONTRACT PRICE:

Original Contract Price \$ 2,242,139.15

Net Changes from Previous Change Orders  
No. 0 to No. 2

#### CHANGE IN CONTRACT TIME:

Original Contract Time 190 Calendar days

Substantial Completion: October 31, 2024

Final Completion: 14 Calendar Days

Net change from previous Change Orders  
No. 0 to No. 2

## SHERIDAN COUNTY – BROOKS STREET GREENSPACE

\$ \$66,645.00

32 Calendar Days  
days

Contract Price prior to this Change Order

Contract Times Prior to this Change Order

\$ 2,242,139.15

Substantial Completion: December 2, 2024

Final Completion: 14 calendar days  
days or date

Net Increase (decrease) of this Change Order

\$ 0

Net Increase (decrease) of this Change Order

83 calendar days  
days

Contract Price with all approved Change Orders  
(including this one):

\$ 2,242,139.15

Contract Times with all approved Change  
Orders (including this one):

Substantial Completion: February 23, 2025

Final Completion: 14 calendar days  
days or date

CONTRACTOR:

ENGINEER:

By: \_\_\_\_\_

By: 

Title: \_\_\_\_\_

Title: Project Manager

Date: \_\_\_\_\_

Date: 08/28/2024

SHERIDAN COUNTY:

By: 

Title: Admin Director

Date: 9/11/2024